



August 2019: Derry Township 69kV Power Line Rebuild Project Update

We've continued construction near Derry Township School and on Elm Avenue. We excavated both areas and completed both sets of vaults. We also completed trenching across the intersection of Elm and Cocoa and down Homestead Road to the intersection of Areba. Duct bank was installed up to Homestead Road and E. Granada Avenue.

We completed paving on Cocoa and Elm. Paving on Homestead Road up to E. Granada Avenue will be completed on Friday, August 16.

We do not expect to start construction on the remainder of the line until Spring 2020. The aboveground line will be removed once the underground line is complete.

We'll continue to keep you updated on the project by sharing monthly updates in the Derry Township eNews and sending letters bi-monthly during construction. As construction begins, we will also provide door-to-door outreach to impacted residents.

For more information or further questions, please visit our website at www.pplelectric.com/HersheyProject, email HersheyProject@pplweb.com or call us at 717-560-2437.

We appreciate your continued support.