



## **September 2019: Derry Township 69kV Power Line Rebuild Project Update**

We've completed all work on Cocoa and Elm for this year. This includes repaving portions of the road that were affected by construction. We also paved the parts of Homestead Road where we have completed construction.

Construction is still being done along Homestead Road near the school. We coordinated with the school district to stop construction during the drop off and pick up times for the school. Therefore, construction occurs during the day from 8:30 a.m. to 2:00 p.m.

Once we complete the work along Homestead Road, we will perform work in the Hershey Parking lot and near the tennis courts.

By early October, once we finish in the Hershey Parking lot, we will move back to the school property and do construction work near the track and behind the baseball fields. We will continue coordinating and communicating this effort with the township and school district.

We do not expect to start construction on the remainder of the line until Spring 2020. The aboveground line will be removed once the underground line is complete.

We'll continue to keep you updated on the project by sharing monthly updates in the Derry Township eNews and sending letters bi-monthly during construction. As construction begins in your area, we will also provide door-to-door outreach to affected residents.

For more information or further questions, please visit our website at [www.pplelectric.com/HersheyProject](http://www.pplelectric.com/HersheyProject) or email [HersheyProject@pplweb.com](mailto:HersheyProject@pplweb.com).

We appreciate your continued support.